



Test And Tagging Orange Sky Vehicles

Document Version 1.0
Feb 2019

Ask Electrician to test for earth continuity on all GPO's when testing to ensure that all outlets are still connected to earth.

List of Equipment To Be Test And Tagged Laundry Van

- ☐ 4 Pole Circuit Breaker (Driver Side Wall - Main Breaker Board)
- ☐ 20 A Circuit Breaker 1 (Driver Side Wall - Main Breaker Board)
- ☐ 20 A Circuit Breaker 2 (Driver Side Wall - Main Breaker Board)
- ☐ 20 A Circuit Breaker 3 (Driver Side Wall - Main Breaker Board)
- ☐ Generator RCCD (Driver Side Wall - Above Switch)
- ☐ Dryer 1 (Van Cabin Facing Inwards)
- ☐ Dryer 2 (Van Cabin Facing Inwards)
- ☐ Washing Machine 1 (Van Cabin Facing Outwards)
- ☐ Washing Machine 2 (Van Cabin Facing Outwards)
- ☐ Battery Charger (Underneath Passenger Seat - Middle Seat)
- ☐ Brightwell Sud Machine 1 (Driver Side Wall - Centre of Wall)
- ☐ Brightwell Sud Machine 2 (Driver Side Wall - Centre of Wall)

List Of Equipment To Be Test And Tagged Hybrid Van

- ☐ 4 Pole Circuit Breaker (Driver Side Wall - Main Breaker Board)
- ☐ 20 A Circuit Breaker 1 (Driver Side Wall - Main Breaker Board)
- ☐ 20 A Circuit Breaker 2 (Driver Side Wall - Main Breaker Board)
- ☐ 20 A Circuit Breaker 3 (Driver Side Wall - Main Breaker Board)
- ☐ Generator RCCD (Driver Side Wall - Behind Generator)
- ☐ Dryer 1 (Van Cabin Top Left)
- ☐ Dryer 2 (Van Cabin Top Right)
- ☐ Washing Machine 1 (Van Cabin Bottom Left)
- ☐ Washing Machine 2 (Van Cabin Bottom Right)
- ☐ Brightwell Sud Machine 1 (Rear Of Van - Centre Of Wall)
- ☐ Brightwell Sud Machine 2 (Rear Of Van - Centre Of Wall)
- ☐ Battery Charger (Behind Driver Seat)

List Of Equipment To Be Test And Tagged Shower Van

- ☐ Battery Charger (In Dividing Wall - Pop Open Man Hole in Front Shower To Reveal Battery Charger)
- ☐ Extension Lead (Behind Wall - Leading to the rear of the van)